

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14051

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

1. OWNER Valentine
MAILING ADDRESS 6850 S Paradise Rd. LV NV 89119

2. LOCATION NW 1/4, NE 1/4 Sec. 33 T. 20 N. R. 61 E. Clark County

PERMIT NO. MD-2487 Issued by Water Resources

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Recondition
 Other
 4. Domestic
 Municipal/Industrial
 Irrigation
 Test
 Stock
 Cable
 Rotary
 RVC
 Monitor
 Air
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>clay silts</u>				
<u>silts</u>				
<u>0</u>				
<u>30</u>				

8. WELL CONSTRUCTION

Depth Drilled 30 Feet Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)

From	To	From	To
<u>10</u> Inches	<u>0</u> Feet	<u>30</u> Feet	
<u>10</u> Inches	<u>0</u> Feet	<u>30</u> Feet	
<u>10</u> Inches	<u>0</u> Feet	<u>30</u> Feet	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4.5</u>	<u>20</u>	<u>0.440</u>	<u>0</u>	<u>5</u>

Perforations:
 Type perforation Slot
 Size perforation 0.05 feet to 30 feet

From 0 feet to 30 feet
 From 0 feet to 30 feet
 From 0 feet to 30 feet
 From 0 feet to 30 feet

Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal 3 Pumped Cement Grout
 Placement Method: Poured Concrete Grout

Gravel Packed: Yes No
 From 4 feet to 30 feet

9. WATER LEVEL
 Static water level 12 feet below land surface
 Artesian flow 12 G.P.M. P.S.I.
 Water temperature 59 °F Quality 100

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Wesley Cummings Inc Contractor
 Address 4301 S Carey Blvd #21 Contractor
LV NV 89163

Nevada contractor's license number issued by the State Contractor's Board 0035639
 Nevada driller's license number issued by the Division of Water Resources: the on-site driller W1910
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 12-12-94

RECEIVED

DEC 27 1994
 DIV. OF WATER RESOURCES
 BUREAU OFFICE - LAS VEGAS, NV

Date started 9-20 1994
 Date completed 9-20 1994

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	