

WELL DRILLER'S REPORT

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

Log No. **161285**  
Permit No. **117**  
Basin **11A**

OFFICE USE ONLY

1. OWNER JHE Ribiero Corp  
MAILING ADDRESS C/o. Conorse Consultants  
4670 S. Polaris Ave, LAS VEGAS NV

ADDRESS AT WELL LOCATION NW C Alt7A Dr. & Martin Luther King Blvd.  
LAS VEGAS, NEVADA.

2. LOCATION SE 1/4 NW 1/4 Sec. 33 T. 20 N. R. G1 E CLARK. County

PERMIT NO. W0-2165 Issued by Water Resources Parcel No.            Subdivision Name           

NOTICE OF INTENT NO. 11162

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other           

4.  Domestic  Municipal/Industrial  
 Irrigation  Test  Stock  Air  Rotary Auger

5. WELL TYPE  
 Cable  Rotary  RVC  
 Monitor  Stock

LITHOLOGIC LOG				
Material	Water Strata	From	To	Thickness
Gravel Sand		0	2	2
" w/clay & silt.		2	4	2
Silty clay w/trace gravel		4	5	1
gravel sand		5	6	1
Silty clay/gravel		6	11	5
Silty clay		11	19	8
Clay / trace of silt		19	24	5

WELL CONSTRUCTION			
Depth Drilled	WELL DIAMETER (BIT SIZE)	From	To
24 Feet	8 Inches	0	24
	Inches	Feet	Feet
	Inches	Feet	Feet

CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"	.71lbs	SCH 40	0	24

6. Performations:  
Type perforation factory slotted  
Size perforation 0.020  
From 9 feet to 24 feet  
From            feet to            feet  
From            feet to            feet  
From            feet to            feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout  
Depth of Seal 0.7 5-7  
Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
From            feet to 24 feet

9. WATER LEVEL  
Static water level 18 feet below land surface  
Artesian flow            G.P.M. P.S.I.  
Water temperature            °F Quality           

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Richard LeBlanc  
Contractor             
Address 4670 S. Polaris Ave.  
Contractor           

7. WELL TEST DATA  
TEST METHOD:  Bailor  Pump  Air Lift  
G.P.M.            Draw Down (Feet Below Static)            Time (Hours)             
**RECEIVED**  
AUG 13 1992

Date started 6-15 1992  
Date completed 6-15 1992  
Div. of Water Resources  
Branch Office - Las Vegas, NV