


WELL DRILLER'S REPORT

Please complete this form in its entirety



PRINT OR TYPE ONLY

1. OWNER Calwell Pipeline CO. ADDRESS AT WELL LOCATION CALWELL  
 MAILING ADDRESS P.O. Box 6346 5049 NORTH SOMER LAKE  
San Bernardino CA 92412 NAS VEGAS NV, 89114  
 2. LOCATION SE 1/4 SE 1/4 Sec 33 T. 19 N. 33 R. 62 E CLARK County  
 PERMIT NO. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. TYPE OF WORK  
 New Well  Recondition  Domestic  4. PROPOSED USE Monitoring  
 Deepen  Other  Municipal  Irrigation  Industrial  Stock  Test  Cable  Rotary  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>SANDY SILT</u>		<u>0'</u>	<u>8'</u>	<u>8'</u>
<u>CALICHE</u>		<u>8'</u>	<u>10'</u>	<u>2'</u>
<u>SANDY SILT</u>		<u>10'</u>	<u>13'</u>	<u>3'</u>
<u>CALICHE</u>		<u>13'</u>	<u>17'</u>	<u>4'</u>
<u>SANDY SILT</u>		<u>17'</u>	<u>29'</u>	<u>12'</u>
<u>CALICHE</u>		<u>29'</u>	<u>32'</u>	<u>3'</u>
<u>SANDY SILT w/ log</u>		<u>32'</u>	<u>45'</u>	<u>13'</u>
<u>SILT CLAY</u>		<u>45'</u>	<u>64'</u>	<u>19'</u>
<u>CLAY SILT</u>		<u>64'</u>	<u>84'</u>	<u>20'</u>
<u>SILT CLAY</u>		<u>84'</u>	<u>93'</u>	<u>9'</u>
<u>CLAY SILT</u>		<u>93'</u>	<u>108'</u>	<u>15'</u>
<u>Silty clay RECEIVED</u>		<u>120'</u>	<u>121'</u>	

7. WELL TEST DATA  
 Date started 19 80  
 Date completed 12 -17 19 80  
 Div. of Water Resources Brandy Price - Las Vegas, NV

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST  
 G.P.M. Draw down.....feet.....hours  
 G.P.M. Draw down.....feet.....hours  
 G.P.M. Draw down.....feet.....hours

8. WELL CONSTRUCTION  
 Diameter 6" inches Total depth 120 feet  
 Casing record 0-120 inches Thickness sch 40 RUC  
 Weight per foot 0.70 lbs  
 Diameter 2 inches From 0 feet To 120 feet  
 inches feet feet feet  
 Surface seal: Yes  No  Type Cement Grout  
 Depth of seal 67.5 feet  
 Gravel packed: Yes  No   
 Gravel packed from 70.5 feet to 121 feet

Perforations:  
 Type perforation FACTORY-SLOTTED SCREEN  
 Size perforation 2.020 inch  
 From 80 feet to 120 feet  
 From.....feet to.....feet  
 From.....feet to.....feet  
 From.....feet to.....feet  
 From.....feet to.....feet

9. WATER LEVEL  
 Static water level 88.90 feet below land surface  
 Flow.....G.P.M. P.S.T.  
 Water temperature.....°F Quality.....

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Don Wilson/Converse Consultants Contractor  
 Address 4820 S. RIVER'S AVE LV, NV 89103 Contractor  
 Nevada contractor's license number \_\_\_\_\_  
 issued by the State Contractor's Board  
 Nevada contractor's driller's number \_\_\_\_\_  
 issued by the Division of Water Resources  
 Nevada driller's license number issued by the  
 Division of Water Resources, the on-site driller H1589  
 Signed Don Wilson By driller performing actual drilling on site or contractor  
 Date.....