


WELL DRILLER'S REPORT

Please complete this form in its entirety



Log No. _____
Permit No. _____
Basic _____

PRINT OR TYPE ONLY

1. OWNER CARVER PIPELINE CO. ADDRESS AT WELL LOCATION 5049 ADRIAN SLOW LANE

MAILING ADDRESS RD. BOX 6346 CA 92412 LAS VEGAS NV 89114

2. LOCATION SE 1/4 SE 1/4 Sec 33 T 19 N/S R. 62 E CHALK County

PERMIT NO. _____ Issued by Water Resources _____ Parcel No. _____ Subdivision Name _____

3. TYPE OF WORK

New Well	<input checked="" type="checkbox"/>	Recondition	<input type="checkbox"/>	Domestic	<input type="checkbox"/>	Proposed Use	<u>new boring</u>	5. TYPE WELL			
Deepen	<input type="checkbox"/>	Other	<input type="checkbox"/>	Municipal	<input type="checkbox"/>	Irrigation	<input type="checkbox"/>	Cable	<input type="checkbox"/>	Rotary	<input checked="" type="checkbox"/>
						Industrial	<input type="checkbox"/>	Stock	<input type="checkbox"/>	Other	<input type="checkbox"/>

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>FILL + SANDY SILT</u>		<u>0'</u>	<u>14'</u>	<u>14'</u>
<u>CAILICHE</u>		<u>11'</u>	<u>12'</u>	<u>1'</u>
<u>SILTY CLAY</u>		<u>12'</u>	<u>17'</u>	<u>5'</u>
<u>CAILICHE</u>		<u>17'</u>	<u>19'</u>	<u>2'</u>
<u>SILTY CLAY</u>		<u>19'</u>	<u>42'</u>	<u>23'</u>
<u>CLAY SILT</u>		<u>42'</u>	<u>43'</u>	<u>1'</u>
<u>CAILICHE</u>		<u>43'</u>	<u>44'</u>	<u>1'</u>
<u>SILTY CLAY</u>		<u>44'</u>	<u>63'</u>	<u>19'</u>
<u>CAILICHE</u>		<u>63'</u>	<u>64'</u>	<u>1'</u>
<u>CLAY SILT</u>		<u>64'</u>	<u>86'</u>	<u>22'</u>
<u>SILTY CLAY</u>		<u>86'</u>	<u>98'</u>	<u>12'</u>
<u>CLAY RECEIVED</u>		<u>98'</u>	<u>120'</u>	<u>22'</u>

JAN 07 1991

Div. of Water Resources
Branch Office - Las Vegas, NV

Date started 12-12 1990
Date completed 12-12 1990

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST

G.P.M. _____ Draw down _____ feet _____ hours
G.P.M. _____ Draw down _____ feet _____ hours
G.P.M. _____ Draw down _____ feet _____ hours

8. WELL CONSTRUCTION

Diameter 6" inches Total depth 121 feet

Casing record 0-120 inches Thickness 54 40 AW

Weight per foot 0.00 165

Diameter 2" inches From _____ To _____ feet

_____ inches _____ feet _____ feet

Surface seal: Yes No Type Cement grout

Depth of seal _____ feet

Gravel packed: Yes No

Gravel packed from 77 feet to 121 feet

Perforations:

Type perforation FACTORY-SLOTTED SCREEN

Size perforation 0.020 inch

From 80 feet to 120 feet

From _____ feet to _____ feet

From _____ feet to _____ feet

From _____ feet to _____ feet

9. WATER LEVEL

Static water level _____ feet below land surface

Flow _____ G.P.M. _____ P.S.I.

Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Don Wilson/Converse Consultants

Address 4670 S. Pelayo Ave. LV, NV 89103

Nevada contractor's license number _____

issued by the State Contractor's Board _____

Nevada contractor's driller's number _____

issued by the Division of Water Resources _____

Nevada driller's license number issued by the _____ A11589

Division of Water Resources, the on-site driller _____

Signed Don Wilson By driller performing actual drilling on site or contractor