

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY  
Log No. 664167  
Permit No. \_\_\_\_\_  
Bar \_\_\_\_\_

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

NOTICE OF INTENT NO. 14408

1. OWNER Texaco  
MAILING ADDRESS: Universal City Plaza  
Universal City Ca. 91608

2. LOCATION SE 1/4 SE 1/4 Sec. 33 T 19 N 0 R 62 @ Clark County  
Sloan Lane LV, NV.

PERMIT NO. MO-2544 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4.  Domestic  Municipal/Industrial  Irrigation  Test  Stock  Air  Other Auger

5. WELL TYPE  
 Cable  Rotary  RVC  
 Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Brown silty sand		0	10'	
Brown sandy silt.		10'	22'	
Caliche moderately hard		22	23.5	
Brown clayey silt		23.5	40	
Brown sandy silt		40	45'	
silty clay		40	70'	
Sandy silt w/clay		70'	85'	
clay silt		85'	90'	
water sandy clay w/trace of caliche		90'	120'	

8. WELL CONSTRUCTION

Depth Drilled	Feet	Depth Cased	Feet
120		120'	

HOLE DIAMETER (BIT SIZE)

From \_\_\_\_\_ To \_\_\_\_\_  
Inches \_\_\_\_\_ Feet \_\_\_\_\_  
Inches \_\_\_\_\_ Feet \_\_\_\_\_

9. WATER LEVEL

Static water level	feet below land surface
68	120

Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

8. CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	0.64	0.218	0	120'

Perforations:  
Type perforation Factory slot  
Size perforation 0.030  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout  
Depth of Seal 0 to 64 1/2-48'  
Placement Method:  Pumped Perovurite  Poured

Gravel Packed:  Yes  No  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

RECEIVED  
APR 21 1995  
DRILLER'S CERTIFICATION

10. This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Thomas R. High Contractor  
Address: 4670 So. Polaris Ave  
LV, NV 89103 Contractor

7. TEST METHOD:  Bailler  Pump  Air Lift  
G.P.M. (Feet Below Static) \_\_\_\_\_ Time (Hours) \_\_\_\_\_

WELL TEST DATA

Date started March 1995  
Date completed March 2 1995

Neveda contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board.  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1869  
Signed Thomas R. High  
By driller performing actual drilling on site or contractor  
Date Apr 17, 1995