

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. MO 771

1. OWNER City of Henderson ADDRESS AT WELL LOCATION FR-3
 MAILING ADDRESS 240 Water Street Henderson NV 89015
 2. LOCATION SE 1/4 NE 1/4 Sec. 5 T. 22 N. R. 62 E Clark County
 PERMIT NO. MD 771 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other drill

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
AC - base		0	1	1
Sandy clay		1	4	3
Silty sand		4	5 1/2	1 1/2
Clay sand and sandy clay		5 1/2	15	9 1/2

8. WELL CONSTRUCTION
 Depth Drilled 15 Feet Depth Cased 15 Feet
 HOLE DIAMETER (BIT SIZE)
 From 6 Inches To 15 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>		<u>sch 40</u>	<u>0</u>	<u>15</u>

Perforations:
 Type perforation _____
 Size perforation 1.010
 From 5 feet to 15 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 3 Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From 4 feet to 15 feet

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Western Technologies Inc.
 Address 3611 West Tompkins Avenue Las Vegas, NV 89103

Nevada contractor's license number issued by the State Contractor's Board NA
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller MI761
 Signed [Signature]
 By either performing actual drilling on site or contractor
 Date 4-25-94

Date started 4/4, 1994
 Date completed 4/6, 1994

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

RECEIVED
 MAR 04 1995
 Div. of Water Resources
 200 Nevada State Capitol Bldg