

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
 WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 66551
 Permit No. _____
 Basin 212

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20271

1. OWNER City of Henderson ADDRESS AT WELL LOCATION 240 Water Street
Henderson NV 89045 MW-4
 2. LOCATION NE 1/4 NE 1/4 Sec. 8 T. 22 N. R. 62 E Clark County
 PERMIT NO. M0771 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other rig

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
AC-Base		0	1	1
Silty Sand		1	4	3
Clayey Sand/Sandy clay w/ gypsum		4	11 1/2	7 1/2
Silty Sand		11 1/2	17	5 1/2

8. WELL CONSTRUCTION
 Depth Drilled 17 Feet Depth Cased 17 Feet
 HOLE DIAMETER (BIT SIZE)
 From 6 Inches 0 Feet 17 Feet
 To _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>		<u>Sch 40</u>	<u>0</u>	<u>17</u>

Perforations:
 Type perforation _____
 Size perforation .010
 From 7 feet to 7 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 5 Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From 5.5 feet to 17 feet

9. WATER LEVEL
 Static water level: _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Western Technologies Inc.
 Address 3611 West Tompkins Avenue
Las Vegas, NV 89103
 Nevada contractor's license number NA
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 21761
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By drilling performance actual drilling on site or contractor
 Date 4/15/99

Date started 4/14, 1999
 Date completed 4/16, 1999

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)