

WELL DRILLER'S REPORT

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 172274

OFFICE USE ONLY
Log No. 6467010
Permit No. 212
Basin. 212

1. OWNER Circle K Corp.

MAILING ADDRESS 40 Sadorf St. E. Topopahosa, Suite 700, Las Vegas, NV

ADDRESS OF WELL LOCATION 1228 Valley View Blvd, Las Vegas, NV

2. LOCATION SE 1/4 NE 1/4 Sec. 31, T. 20 N. R. 101 E

CLARK County

PERMIT NO. NVA 139-31-602-002

NVA Subdivision Name

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Recondition
 Other

4. Domestic
 Municipal/Industrial
 Irrigation
 Monitor
 Test
 Stock

5. WELL TYPE
 Cable
 Rotary
 PVC
 Air
 Other

LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Silty Sand w/Gravel</u>		<u>0</u>	<u>4</u>	<u>4</u>
<u>Claystone</u>		<u>4</u>	<u>8</u>	<u>4</u>
<u>Silty Clay w/Gravel</u>		<u>14'</u>	<u>8</u>	<u>22</u>

8. WELL CONSTRUCTION
Depth Drilled 22 Feet
HOLE DIAMETER (BIT SIZE)
From 10 Inches To 0 Feet
Inches Feet 22 Feet
Inches Feet
Inches Feet

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4 1/4</u>		<u>7/8</u>	<u>0</u>	<u>22 7</u>

Perforations: Factory Slotted

Type perforation .020
Size perforation 7 feet to 22 feet
From 7 feet to 22 feet

Surface Seal: Yes No Seal Type:
Depth of Seal 7 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 7 feet to 22 feet

9. WATER LEVEL
Static water level 14 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature _____ °F Quality _____

DRILLER'S CERTIFICATION

10. This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Deber Drilling Services
Address 115 S. Deber Dr. Suite 1 Chandler, AZ 85226
Nevada contractor's license number 395228
issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources the on-site driller M2057

Signed [Signature]
Date 7-01-97
By driller performing actual drilling on site or contractor

7. TEST METHOD: Bailor Pump Air Lift
G.P.M. (Feet Below Static) Time (Hours)

Date started 5-12-1997
Date completed 5-12-1997