



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 110190

1. OWNER Falconis Tropicana Honda ADDRESS AT WELL LOCATION Falconis Tropicana Honda
 MAILING ADDRESS 4145 W Tropicana, Las Vegas, NV 4145 W Tropicana, Las Vegas, NV
 2. LOCATION NW 1/4 NW 1/4 Sec. 30 T. 21 N. R. 6 E CLARK County
 PERMIT NO. N/A Parcel No. 110230101005 Subdivision Name N/A
 Issued by Water Resources

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC Air Other ALGER

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Asphalt Roadbase		0	6"	6"
Silty Sand		6"	2'	1'6"
Silty Sand w/Gravel		2	15	13
Caliche		15	27	12
Silty Sand w/clay		27	31	4
		31	40	9

8. WELL CONSTRUCTION
 Depth Drilled 40 Feet Depth Cased 40 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches 0 Feet 40 Feet
 To 40 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4 1/4</u>		<u>7/8</u>	<u>0</u>	<u>20</u>

Perforations:
 Type perforation Factory Slotted
 Size perforation 0.20
 From 20 feet to 40 feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 18 Neat Cement
 Placement Method: Pumped Poured Cement Grout Concrete Grout
 Gravel Packed: Yes No
 From 18 feet to 40 feet

9. WATER LEVEL
 Static water level 44 feet below land surface
 Artesian flow _____ G.P.M. P.S.F.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Weber Drilling Services Contractor
 Address 115 So. Weber Dr Suite 1 Chandler, AZ 85226 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 39528
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 11-2057
 Signed [Signature] By driller performing actual drilling on site or contractor
 Date 7-01-97

Date started 5-03-1997
 Date completed 5-03-1997

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			