



PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14067

1. OWNER GEDFON ADDRESS AT WELL LOCATION Coals Market LAUGHLEN, NV
 MAILING ADDRESS 5070 Anville St SU-7
LV NV 89119

2. LOCATION SE 1/4 NW 1/4 Sec. 13 T. 32 N. R. 66 E. CLARK County
 PERMIT NO. NW-2438A Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Hydr

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>poorly graded sand</u>		<u>0</u>	<u>20</u>	
<u>clay</u>		<u>20</u>	<u>22</u>	
<u>poorly graded sand</u>		<u>22</u>	<u>40</u>	
<u>gravel</u>		<u>40</u>	<u>41</u>	
<u>sands</u>		<u>41</u>	<u>43</u>	

8. WELL CONSTRUCTION
 Depth Drilled 43 Feet Depth Cased 43 Feet

HOLE DIAMETER (BIT SIZE)
 From 7 Inches To 43 Feet
 From 0 Feet To 43 Feet
 From 0 Feet To 43 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.5</u>	<u>PVC</u>	<u>Sec 80</u>	<u>0</u>	<u>40</u>

Perforations:
 Type perforation Slot Screen
 Size perforation 0.20
 From 40 feet to 43 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 36 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 28 feet to 43 feet

9. WATER LEVEL
 Static water level 24 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Weber Environmental Contractor
 Address 4301 S Valley View #21 Contractor
LV NV 89103
 Nevada contractor's license number issued by the State Contractor's Board CV 35639
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M 1847
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 3-20-95

Date started 2-30, 1995
 Date completed 2-30, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

