



1. OWNER Travel Systems  
MAILING ADDRESS P.O. Box 830 Zephyr Cove, Nv 89448  
2. WELL LOCATION SE 1/4 NW 1/4 SEC. 10 T 13N R 18E E Douglas COUNTY  
PERMIT NO 58101 PARCEL NO 05-010-03 SUBDIVISION NAME \_\_\_\_\_

ADDRESS OF WELL M.S. Dixie  
Zephyr Cove, Nv 89448

3. TYPE OF WORK  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Dirt & brown sand		0	10	10
Salt & pepper DG		10	25	15
Black sand, brown sand & pirite		25	45	20
Salt & pepper and brown DG & sand		45	55	10
Black chunks, looks like wood & sand		55	60	5
Salt & pepper DG, brown DG, silver metallic & black sand		60	75	15
Green granite, salt & pepper DG & some quartz & brown sand		75	80	5
Salt & pepper DG, rusty rock and brown & black sand		80	90	10
Hard, solid granite		90	95	5

8. WELL CONSTRUCTION

Depth Drilled 95 Depth Cased 95

HOLE DIAMETER (BIT SIZE)

13+ Inches 0 Feet 95 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
8 5/8	16.95	.188	+2	95

PERFORATIONS:

Type Perforation Factory Size Perforation 3/32 x 3 db  
From 85 Feet to 95 Feet  
From \_\_\_\_\_ Feet to \_\_\_\_\_ Feet  
From \_\_\_\_\_ Feet to \_\_\_\_\_ Feet

SURFACE SEAL:  Yes  No SEAL TYPE:  
Seal Depth 60'  Neat Cement  
 Cement Grout  
PLACEMENT METHOD:  Pumped  Concrete Grout  
 Poured

GRAVEL PACKED:  Yes  No  
From 60 Feet to 95 Feet

9. WATER LEVEL

Static Water Level 12' Feet Below Land Surface  
Artesian Flow \_\_\_\_\_ GPM \_\_\_\_\_ PSI  
Water Temperature COOL F Quality Cloudy

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc  
Address 675 Edison Way  
Reno, Nv 89502

DRILLER'S LIC. NO. \_\_\_\_\_  
ON SITE 1981  
NV. CONTRACTOR'S LIC. NO. 15291

Signed Roger W. Hulp  
By driller performing actual drilling on site or contractor

Dated 4/23/97

7. WELL TEST DATA

TEST METHOD  Bailor  Pump  Air Develop

	GPM	DRAWDOWN	TIME (HRS)
Pumped	11	77'	3.5

Notes:

*deepened by log 116384*

Date Started 4/14/97

Date Completed 4/21/97

RECEIVED  
97 APR 29 AM 11:11  
STATE ENGINEER'S OFFICE