

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 67865
 Permit No. 49
 Basin

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 30443

1. OWNER Anthony Perkins ADDRESS AT WELL LOCATION Adobe Heights Phase II
 MAILING ADDRESS P.O. Box 1242
Carlin NV

2. LOCATION SW 1/4 20 1/4 Sec. 1 T. 34 S. R. 54 E. 21R6 County
 PERMIT NO. SW NW 4058 Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
TOP Soil		0	3	3
Caliche		3	8	5
Cobbles		8	15	7
Caliche		15	378	363
Sand Stone	X	363	438	75
Clay		438	445	7

8. WELL CONSTRUCTION
 Depth Drilled 445 Feet Depth Cased 445 Feet

HOLE DIAMETER (BIT SIZE)
 From To
10 Inches 0 Feet 445 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 3/4</u>		<u>.188</u>	<u>0</u>	<u>445</u>

Perforations:
 Type perforation pac 3" x 3/32"
 Size perforation
 From 375 feet to 395 feet
 From 415 feet to 435 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 445 feet

9. WATER LEVEL
 Static water level 150 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Steve Well Service Contractor
 Address P.O. Box 10 Contractor
21R6 NV
 Nevada contractor's license number issued by the State Contractor's Board 0038169
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1438
 Signed Sept - 1 - 97
 By driller performing actual drilling on site or contractor
 Date Shane Bennett

Date started August 28 1997
 Date completed Sept - 1 1997

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>204</u>	<u>124</u>	<u>2</u>

RECEIVED
 97SEP10 AM 11:44
 STATE ENGINEERS OFFICE