

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 36870

1. OWNER Independence Mining Co., Inc. ADDRESS AT WELL LOCATION Jerritt Canyon Mine
 MAILING ADDRESS P.O. Box 850
Elko, NV 89803

2. LOCATION NE 1/4 NW 1/4 Sec. 4 T. 40N N/S R. 53E Elko County
 PERMIT NO. N/A 005-570-007 Trace of Land
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Alluvial		0	13	13
Silty clay & fine gravel		13	72	50
Med. gravel & sand	X	72	98	26
Clay		98	101	3
Gravel & sand	X	101	120	19
Placed 10' Bentonite chip seal above gravel pack				
DPS-11A				

8. WELL CONSTRUCTION
 Depth Drilled 120 Feet Depth Cased 120 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12 1/4 Inches 0 Feet 120 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6.5	PVC	Sch 80	+1	120

Perforations:
 Type perforation Screen
 Size perforation .020
 From 80 feet to 120 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 30 Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 40 feet to 120 feet

9. WATER LEVEL
 Static water level 72.97 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Hackworth Drilling, Inc. Contractor
 Address P. O. Box 850 Contractor
Elko, NV 89803
 Nevada contractor's license number issued by the State Contractor's Board 020582
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1654
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 8-18-97

Date started July 17, 1997
 Date completed July 18, 1997

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>4</u>		<u>3</u>

RECEIVED
 07 AUG 26 AM 10:20
 STATE ENGINEERING CENTER