


PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340



1. OWNER **John and Karen Gurley**
 MAILING ADDRESS **2100 E. Horseshoe Rd. Battle Mountain, NV 89820**
 ADDRESS AT WELL LOCATION **2100 E. Horseshoe Rd.**

2. LOCATION 1/4 SE 1/4 Sec. 12 T 31N N/S R 35E 45 E Lander County
 PERMIT NO. 11-453-05
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay		0	8	8
Sand & gravel		8	34	26
Clay		34	62	28
Clay w/sand & gravel layers		62	90	28

8. WELL CONSTRUCTION
 Depth Drilled 90 Feet Depth Cased 90 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 7/8 Inches To 0 Feet 90 Feet
 _____ Inches Feet Feet
 _____ Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>		<u>.188</u>	<u>+1</u>	<u>90</u>

Perforations:
 Type perforation **Single row mill slot**
 Size perforation **1/8 X 3**
 From 70 feet to 90 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 90 feet

9. WATER LEVEL
 Static water level 15 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cool °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **Humboldt Drilling & Pump Co., Inc.** Contractor
 Address **4675 W. Winnemucca Blvd** Contractor
Winnemucca, NV 89445
 Nevada contractor's license number issued by the State Contractor's Board **015234**
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller **1562**
 Signed *Jerry D. Jones*
 By driller performing actual drilling on-site or contractor
 Date **5-23-97**

Date started 5/15/97, 19____
 Date completed 5/16/97, 19____

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>25</u>		<u>2</u>