

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31096

1. OWNER Joe Fletcher ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS Box 2165 Blk 8 Lot 8 west Bullion Rd  
EIKo NV 89801  
 2. LOCATION SE 1/4 NE 1/4 Sec 31 T. 34 N S R. 55 E EIKo County \_\_\_\_\_  
 PERMIT NO. \_\_\_\_\_ Parcel No. 64-008-08-9 Subdivision Name MUR-9  
 Issued by Water Resources \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Top Soil</u>		<u>0</u>	<u>3</u>	<u>3</u>
<u>Sand + gravel</u>	<u>X</u>	<u>3</u>	<u>75</u>	<u>72</u>
<u>Sandy clay</u>		<u>75</u>	<u>105</u>	<u>30</u>
<u>Blue clay</u>		<u>105</u>	<u>140</u>	<u>35</u>
<u>GRAVEL</u>		<u>140</u>	<u>178</u>	<u>38</u>
<u>CLAY</u>		<u>178</u>	<u>180</u>	<u>2</u>

8. WELL CONSTRUCTION  
 Depth Drilled 180 Feet Depth Cased 180 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
7 7/8 Inches 0 Feet 180 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>		<u>189</u>	<u>0</u>	<u>180</u>

 Perforations:  
 Type perforation Mill slot  
 Size perforation \_\_\_\_\_  
 From 150 feet to 170 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 180 feet

Date started 5-22, 19 96  
 Date completed 5-23, 19 96

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
 Static water level 65 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 66.5 °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name AAA Drilling Contractor  
 Address Box 2487 EIKo NV 89801 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 20684  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1783  
 Signed Larry R. Ouffield  
 By driller performing actual drilling on site or contractor  
 Date 5-28-96