



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15354

1. OWNER Kevin Watts ADDRESS AT WELL LOCATION Red Rock Rd.
 MAILING ADDRESS Pah. NV.

2. LOCATION NE 1/4 SW 1/4 Sec. 21 T. 20 S N/S R. 53 County Nye
 PERMIT NO. 39-101-24 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED New Well Replace Recondition Deepen Abandon Other
 4. PROPOSED USE Domestic Irrigation Test Municipal/Industrial Monitor Stock
 5. WELL TYPE Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Blown Clay		0	6	6
Grey Clay		6	26	20
Caliche		26	28	2
Grey Clay		28	48	20
Caliche	X	49	51	3
Grey Clay	X	51	110	59
Blown Clay	X	110	140	30

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 0 Feet 140 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>		<u>sch 40</u>	<u>0</u>	<u>140</u>

Perforations:
 Type perforation Saw
 Size perforation 7 x 6
 From 110 feet to 130 feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet
 Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
 Depth of Seal 50'
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 5.5 feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Lally's water well service Contractor
 Address P.O. Box 3392 Contractor
Pahrump NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 0035901
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1916
 Signed Larry Perkins
 By driller performing actual drilling on site or contractor
 Date 10-5-97

Date started 10-4, 1997
 Date completed 10-5, 1997

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30</u>	<u>8</u>	<u>1/2</u>