



PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31072

1. OWNER Dick Peterson ADDRESS AT WELL LOCATION PILOT VALLEY
MAILING ADDRESS P.O. Box 2408 LOT 1 BLK F ON 3RD STREET
Wendover Nevada 89883

2. LOCATION S10 1/4 NW 1/4 Sec. 12 T. 37 N/S R. 69 E S110 County CLATSOP
PERMIT NO. 108-2-1-11 Parcel No. 113 Subdivision Name LONGSON
Issued by Water Resources

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
TOP SOIL		0	3	3
Clay sand		3	72	81
clay gravel	X	72	138	40
gravel	X	138	142	4
Clay gravel	X	142	156	14
Clay		156	160	4

8. WELL CONSTRUCTION
Depth Drilled 160 Feet Depth Cased 160 Feet

HOLE DIAMETER (BIT SIZE)
From To
10 Inches 0 Feet 160 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>10</u>		<u>188</u>	<u>0</u>	<u>160</u>

Perforations:
Type perforation Fee
Size perforation
From 132 feet to 152 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type:
Depth of Seal 50 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 50 feet to 160 feet

9. WATER LEVEL
Static water level 5.7 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature °F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name AAA Drilling Contractor
Address 3359 Last Chance Road Contractor
2150 NW
Nevada contractor's license number issued by the State Contractor's Board 0020684
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1438
Signed Shane Bennett
By driller performing actual drilling on site or contractor
Date

Date started 25 - Jan 1994
Date completed 25 - Apr 1994

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input checked="" type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	<u>10</u>	<u>0</u>	<u>2</u>

RECEIVED
96 JAN 26 PM 12:59
DIVISION OF WATER RESOURCES