

OFFICE USE ONLY
 Log No. **68576**
 Permit No. _____
 Basin. **107**

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **27714**

1. OWNER WILLIAM WEAVER ADDRESS AT WELL LOCATION 32 CIRCLE DRIVE
 MAILING ADDRESS _____ WELLINGTON, NV 89444
 2. LOCATION SE 1/4 NE 1/4 Sec 27 T 11 N 23 R 23 LYON County
 PERMIT NO. 10-291-1114 LOT 67 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
TOP SOIL		0	10	
SAND		10	35	
BRN CLAY w/GRVLS		35	55	
HVY GRVLS		55	75	
GRVLS w/BRN CLAY		75	125	
D.G.	W-B	125	170	
SAND		170	180	

8. WELL CONSTRUCTION
 Depth Drilled 180 Feet Depth Cased 180 Feet
 HOLE DIAMETER (BIT SIZE)
 From 9 7/8 Inches To 150 Feet
 _____ Inches _____ Feet
 _____ Inches _____ Feet
 _____ Inches _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>		<u>.188</u>	<u>0</u>	<u>180</u>

Perforations:
 Type perforation FACTORY
 Size perforation 3/32
 From 160 feet to 180 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 100 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 100 feet to 180 feet

9. WATER LEVEL
 Static water level 65 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 58.0 °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name PHIL BROWN/SMITH VALLEY DRILLING Contractor
 Address 83 HUDSON AURORA Contractor
SMITH, NV 89430
 Nevada contractor's license number issued by the State Contractor's Board 41673
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1949
 Signed Phil Brown By driller performing actual drilling on site or contractor
 Date 7/25/97

Date started 7-21, 1997
 Date completed 7-25, 1997

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>10</u>	<u>4 FT</u>	<u>8 1/2</u>

97 JUL 29 11:12:03
 STATE ENGINEERING OFFICE