



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28,598

1. OWNER James Agree ADDRESS AT WELL LOCATION Blk 13 Lot 7
 MAILING ADDRESS 389 West Berry
ck plane Elko NV 89801
 2. LOCATION SW 1/4 NW 1/4 Sec 3 T. 35 N/S R 56 E Elko County
 PERMIT NO. 35-013-07-7 MUR # 3 OSINO
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SANDY Loam		0	18	18
Gravel		18	21	3
CLAY		21	28	7
Gravel		28	35	7
CLAY		35	39	4
Gravel		39	46	7
CLAY		46	105	59
Gravel	X	105	107	2
CLAY		107	157	50
Gravel	X	157	150	23

8. WELL CONSTRUCTION
 Depth Drilled 180 Feet Depth Cased 150 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet 180 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	12.92	1.88	+2	150

Perforations:
 Type perforation slots
 Size perforation 3/16 x 3"
 From 150 feet to 180 feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 150 feet

9. WATER LEVEL
 Static water level 90 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Fertig Drilling Co Contractor
 Address P.O. Box 525 Contractor
Elko NV 89803
 Nevada contractor's license number issued by the State Contractor's Board 31904
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1584
 Signed Shaul C. J. [Signature]
 By driller performing actual drilling on site or contractor
 Date 9-8-96

Date started 9-3, 1996
 Date completed 9-4, 1996

7. WELL TEST DATA

TEST METHOD:	TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift		
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>Apoka</u>	<u>30</u>		<u>2.5</u>

RECEIVED
 26 SEP 13 PM 3:17
 STATE ENGINEERS OFFICE