

10000  
 OFFICE USE ONLY  
 Log No. 69063  
 Permit No. 212  
 Basin 212

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 23651

1. OWNER LAS VEGAS PAVING CORP ADDRESS AT WELL LOCATION SOUTH ON LAMB  
 MAILING ADDRESS 3401 N 5TH ST. BETWEEN RAWHIDE & RUSSEL  
NLV NV 89630

2. LOCATION 1/4 Sec. 29 T. 21 N. R. 62 E. CLARK County  
 PERMIT NO. DW1010 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other  
 PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Bucket

6. LITHOLOGIC LOG

| Material                  | Water Strata | From      | To        | Thick-ness |
|---------------------------|--------------|-----------|-----------|------------|
| <u>TOP SOIL</u>           |              | <u>0</u>  | <u>2</u>  | <u>2</u>   |
| <u>SANDY CLAY</u>         |              | <u>2</u>  | <u>8</u>  | <u>6</u>   |
| <u>WHITE CLAY</u>         |              | <u>8</u>  | <u>18</u> | <u>10</u>  |
| <u>Red Clay w/ GRAVEL</u> |              | <u>18</u> | <u>40</u> | <u>22</u>  |

8. WELL CONSTRUCTION  
 Depth Drilled 40 Feet Depth Cased 40 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 24" Inches To 40 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>24</u>          |                     |                         | <u>0</u>    | <u>40</u> |

Perforations:  
 Type perforation SPOU CUT  
 Size perforation 2 1/4"  
 From 20 feet to 40 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

RECEIVED  
 MAR 23 1993  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 0 feet to 40 feet

9. WATER LEVEL  
 Static water level 9 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 3-17 1993  
 Date completed 3-17 1993

7. WELL TEST DATA

| TEST METHOD:  | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Foot Hills Eng. Contractor  
 Address 905 E. 3rd St. Corona Cal. Contractor  
 Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1567  
 Signed Chuck Sewell  
 By driller performing actual drilling on site or contractor  
 Date 3-17