

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 38374

1. OWNER Shell ADDRESS AT WELL LOCATION Old TEXAS
 MAILING ADDRESS 898 N. Tahoe Blvd 899 N. Tahoe Blvd
Incline Village - Nev Incline Village - Nev.
 2. LOCATION SW 1/4 NE 1/4 Sec 15 T. 16 OS R. 18 E. WASHOE County
 PERMIT NO. NA Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Recession Hammer

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|--|--------------|------------|-----------|-----------|
| <u>60% Fine Sand</u> | | <u>0</u> | | |
| <u>25% silt 5% Fine gravel</u> | | | <u>6</u> | <u>6</u> |
| <u>60% Fine to coarse Sand 40% Fine to coarse gravel</u> | | <u>18</u> | <u>12</u> | |
| <u>75% Fine to coarse Sand 25% Fine to coarse gravel</u> | | <u>57</u> | <u>39</u> | |
| <u>15% Fine to coarse 10% Boulder</u> | | <u>93</u> | <u>36</u> | |
| <u>70% Fine to coarse Sand 30% silt</u> | | <u>112</u> | <u>19</u> | |
| <u>100% Fine gravel</u> | | | | |

8. WELL CONSTRUCTION
 Depth Drilled 112 Feet Depth Cased 112 Feet
 HOLE DIAMETER (BIT SIZE)
 From 0 Feet To 112 Feet
10" Inches
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>4</u> | <u>PVC</u> | <u>Sch. 40</u> | <u>0</u> | <u>77</u> |

Perforations:
 Type perforation slot
 Size perforation .020
 From 77 feet to 112 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 71
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 74 feet to 112 feet

9. WATER LEVEL
 Static water level 105 feet below land surface
 Artesian flow NO G.P.M. NA P.S.I.
 Water temperature NA °F Quality NA

Date started 9-10 1997
 Date completed 9-11 1997

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift | | | |
| <u>NO</u> | | | |

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Layne Christensen Contractor
 Address 11001 Estivanda Ave Contractor
Fontana - CA 92337
 Nevada contractor's license number #0019101
 issued by the State Contractor's Board
 Nevada driller's license number issued by the #1468
 Division of Water Resources, the on-site driller
 Signed Steve Larson
 By driller performing actual drilling on site or contractor
 Date 10/1/97