

Log No. 69628
 Permit No. _____
 Basin 105

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33683

1. OWNER Five Creek LLC ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS PO. 2410 _____
Mindes NV _____
 2. LOCATION NW 1/4 NE 1/4 Sec 15 T 12 N/S R 19 E Douglas County
 PERMIT NO. APN 19-140-01 Parcel No. _____
Jobs Peak Ranch Dev. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
D.G. SAND FINE		0	10	
SAND & Cobble size		10	60	
SAND	X	60	80	
SAND & rock cobbles		80	95	
SAND	XX	95	105	
SAND & rock cobbles		105	150	

8. WELL CONSTRUCTION
 Depth Drilled 150 Feet Depth Cased 150 Feet

HOLE DIAMETER (BIT SIZE)
 From To
9 7/8 Inches 0 Feet 150 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>12.5166</u>	<u>188</u>	<u>0</u>	<u>150</u>

Perforations:
 Type perforation Factory Cut Perfor
 Size perforation 3" X 15/32"
 From 110 feet to 130 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 100 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 150 feet to 100 feet

9. WATER LEVEL
 Static water level 52 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Kauchuck Drilling Inc. Contractor
 Address PO Box 1359 Contractor
Mindes NV 89423
 Nevada contractor's license number #021268
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the #4495
 Division of Water Resources, the on-site driller.
 Signed Michael Allen
 By driller performing actual drilling on site or contractor
 Date 4-15-97

Date started 4-9 19 97
 Date completed 4-15 19 97

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>AIR</u>	<u>25-30</u>	<u>-</u>	<u>3hrs</u>

RECEIVED
 97 SEP 12 AM 8:39
 STATE ENGINEERING DIVISION