

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33684

1. OWNER Mark Nuffer ADDRESS AT WELL LOCATION \_\_\_\_\_  
MAILING ADDRESS 290 Altemar rd Gardnerville NV 89410  
2. LOCATION NE 1/4 SW 1/4 Sec 3 T 12 N/S R 19 E Douglas County  
PERMIT NO. SE NW 19-060-66 Issued by Water Resources Parcel No. new: 1219-03-001-060 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
top soil & DG Sand		0	10	
Sand		10	20	
Sand & small granite rock	X	20	45	
Sand & Silt		45	65	
Sand & small rock		65	105	
Sand & Silts		105	145	
Rock & Sand		145	155	
SAND, ROCK & Sandstone		155	220	

8. WELL CONSTRUCTION  
Depth Drilled 220 Feet Depth Cased 220 Feet

HOLE DIAMETER (BIT SIZE)  
From 9 7/8 Inches To 220 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6"		.188	0	200
4"		.188	200	220

Perforations:  
Type perforation fracture hand-cut  
Size perforation \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From 200 feet to 220 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal 100  Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
From 220 feet to 100 feet

9. WATER LEVEL  
Static water level 0 feet below land surface  
Artesian flow 10 G.P.M. N/A P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 5-2 1997  
Date completed 5-16 1997

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>air</u>	<u>50+</u>		<u>2 hrs.</u>

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Kawchnek Drilling Inc Contractor  
Address PO Box 1359 Minden NV 89423 Contractor  
Nevada contractor's license number issued by the State Contractor's Board #021268  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller #1495  
Signed Michael Allen  
By driller performing actual drilling on site or contractor  
Date 5-16-97

RECEIVED  
97 SEP 2 AM 8:39  
WATER RESOURCES DIVISION