

Log No. 69817  
 Permit No. 212  
 Basin 212

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15605

1. OWNER Desert Plumbing ADDRESS AT WELL LOCATION 3333 S. Procyon Ave  
 MAILING ADDRESS 3333 S. Procyon Ave  
LV NV 89102

2. LOCATION NW 1/4 NW 1/4 Sec. 17 T. 21 S. R. 61 E. Clark County  
 PERMIT NO. MO-2777 Issued by Water Resources Parcel No. 162-17-001-007 Subdivision Name


3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG MW-8

| Material            | Water Strata | From | To   | Thickness |
|---------------------|--------------|------|------|-----------|
| Fill - Sandy Gravel |              | 0    | 2    |           |
| CLAYEY SAND         |              | 2    | 3    |           |
| CALICHE             |              | 3    | 6.5  |           |
| CLAYEY SAND         |              | 6.5  | 8    |           |
| SANDY CLAY          |              | 8    | 10   |           |
| CALICHE             |              | 10   | 11   |           |
| CLAYEY SAND         | Y            | 11   | 11.5 |           |
| Gravelly Sand       | Y            | 11.5 | 14   |           |
| Sandy Gravel        | Y            | 14   | 20.5 |           |
| CALICHE             | Y            | 20.5 | 23   |           |
| SANDY Gravel        | Y            | 23   | 25   |           |



8. WELL CONSTRUCTION  
 Depth Drilled 25 Feet Depth Cased 24 Feet

HOLE DIAMETER (BIT SIZE)  
 From 6 Inches To 25 Feet  
 From 0 Feet To 25 Feet  
 From 0 Feet To 25 Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>2</u>           | <u>PVC</u>          | <u>sch 40</u>           | <u>0</u>    | <u>25</u> |

Perforations:  
 Type perforation slotted screen  
 Size perforation .010 inch  
 From 9 feet to 24 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 8  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 8 feet to 25 feet

9. WATER LEVEL  
 Static water level 12.10 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 12/23, 1997  
 Date completed 12/23, 1997

7. WELL TEST DATA

| TEST METHOD:  | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Tim Aten c/o Terracon  
 Address 4343 S. Polaris Ave  
LV, NV 89103

Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M2087

Signed Kirk Ran  
 By driller performing actual drilling on site or contractor  
 Date 12/27/97

