

WELL DRILLER'S REPORT

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **16513**

1. OWNER Circle K 46 Secor

ADDRESS AT WELL LOCATION Circle K

MAILING ADDRESS 1515 E. Tropicana St. 200

428 S. Valley View
L.V. NV

2. LOCATION SE 1/4 NE 1/4 Sec 30

N 6 R 61 E County

PERMIT NO. 139-31-600-002

Issued by Water Resources

Parcel No.

Subdivision Name

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Deepen
 Recondition
 Other

4. Domestic
 Municipal/Industrial
 Irrigation
 Monitor
 Test
 Stock

5. WELL TYPE
 Cable
 Rotary
 RVC
 Air
 Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Silty sand</u>		<u>0</u>	<u>4</u>	<u>4</u>
<u>Chiche</u>		<u>4</u>	<u>6</u>	<u>2</u>
<u>clay w/ gravel</u>		<u>6</u>	<u>80</u>	<u>14</u>

8. WELL CONSTRUCTION
Depth Drilled 80 Feet
Depth Cased 80 Feet

HOLE DIAMETER (BIT SIZE)
From To
Inches: 10 Inches: 0 Feet: 80 Feet
Inches: _____ Feet: _____ Feet
Inches: _____ Feet: _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4 1/4</u>		<u>7/8</u>	<u>0</u>	<u>5</u>

Perforations:
Type perforation Factory Slotted
Size perforation 5/8" x 1000
From 5 feet to 80 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
Depth of Seal: _____
Placement Method: Pumped
 Poured
Gravel Packed: Yes No
From 3 feet to 80 feet

9. WATER LEVEL
Static water level: 8 feet below land surface
Artesian flow: _____ G.P.M. P.S.I.
Water temperature: _____ °F Quality _____

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Webber Drilling Services

Address 1910 Sharp Circle

Contractor
A. Los Vegas NV 89030

Nevada contractor's license number 38557

Nevada driller's license number issued by the Nevada Division of Water Resources, the on-site driller: 2057

Signed [Signature]
Date 6-01-97
Driller performing actual drilling on site or contractor

Date started 3-7-97
Date completed 5-7-97

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift
G.P.M. (Feet Below Static) Time (Hours)