

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17323

OWNER Alfonso Fierro ADDRESS AT WELL LOCATION 4121 W. Flamingo  
 MAILING ADDRESS 4121 W. Flamingo  
Pahrump, NV 89048

2. LOCATION NW 1/4 NW 1/4 Sec. 26 T 20S N/S R 52E E Nye County  
 PERMIT NO. 28-593-12 Vegas Acres

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
BROWN CLAY		0	2	2
LIGHT GREY CLAY		2	4	2
GREY CALACHE		4	15	11
GREY CLAY		15	29	14
GREY CLAY		29	45	16
GREY CLAY		45	60	15
LIGHT BROWN CLAY	X	60	74	14
LIGHT BROWN CLAY	X	74	88	14
LIGHT BROWN CALACHE	X	88	114	26
LIGHT BROWN CLAY	X	114	127	13
LIGHT BROWN CLAY	X	127	140	13

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
12 7/8 Inches 0 Feet 140 Feet  
 Inches Feet Feet  
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	3.7	.280	0	140

Perforations:  
 Type perforation Saw Cut  
 Size perforation .188  
 From 110 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 60 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.



Date started 1/6/98, 19\_\_\_\_  
 Date completed 1/6/98, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
.5	na	.50

Name Strickland Construction Co., Inc. Contractor  
 Address 2301 Winery Road, Suite 2 Contractor  
Pahrump, NV 89048  
 Nevada contractor's license number issued by the State Contractor's Board 40277  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086  
 Signed [Signature]  
 By driller performing actual drilling on-site or contractor  
 Date 1-8-98



KC