

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16675

1. OWNER Steve Felton ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 8705 Paria Drive \_\_\_\_\_  
Las Vegas, NV 89117 \_\_\_\_\_  
 2. LOCATION NW 1/4 SW 1/4 Sec 29 T 19 N/S R 60 E Clark County  
 PERMIT NO. 125-29-306-005 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_


6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sand & Gravel		0	35	35
Caliche		35	60	25
Sand & gravel, some clay		60	80	20
Clay, some sand & gravel		80	100	20
Clay		100	180	80
Clay, some sand & gravel		180	200	20
Sand & gravel, clay		200	240	40
Sand & gravel, clay, cobbles		240	300	60
Clay, some sand & gravel		300	320	20
Loose sand & gravel		320	500	180

8. WELL CONSTRUCTION  
 Depth Drilled 500 Feet Depth Cased 495 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 12 1/4 Inches To 0 Feet 500 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
85/8		.188	+1	495

 Perforations:  
 Type perforation Torch cut  
 Size perforation 1/8  
 From +1 feet to 386.3 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50 \_\_\_\_\_  
 Neat Cement  
 Placement Method:  Pumped  Poured  
 Cement Grout  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 495 feet



Date started January 7, 1998  
 Date completed January 14, 1998

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
 Static water level 250 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Thompson Drilling Co., Inc. Contractor  
 Address 7227 Hauck Street Contractor  
Las Vegas, NV 89118  
 Nevada contractor's license number 4286A  
 issued by the State Contractor's Board.  
 Nevada driller's license number issued by the 856  
 Division of Water Resources, the on-site driller  
 Signed Richard K. Thompson  
 By driller performing actual drilling on site of contractor  
 Date January 15, 1998

