

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17050

1. OWNER MIKE MEADS CONST. ADDRESS AT WELL LOCATION 330 W. HICKORY
MAILING ADDRESS _____

2. LOCATION SW 1/4 SE 1/4 Sec. 28 T. 20-S N/S R. 53 E. NYE County _____
PERMIT NO. 40-401-15 CALVADA VALLEY UT: 5 BLK: 29
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Gray clay		4	12	8
Gray clay/caliche		12	28	16
Gray clay		28	51	23
Gray clay/caliche	X	51	74	23
Brown clay		74	108	34
Brown clay/caliche	X	108	131	23
Brown clay		131	140	

8. WELL CONSTRUCTION
Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
From To
12 Inches 0 Feet 140 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>16.94</u>	<u>.188</u>	<u>0</u>	<u>140</u>

Perforations:
Type perforation Torch Cut
Size perforation 1/2" width 8" long
From 100 feet to 140 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 50 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 50 feet to 140 feet

9. WATER LEVEL
Static water level 40 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name JIM PIKE WELL DRILLING, INC. Contractor
Address P. O. Box 56 Contractor
PAHRUMP, NV. 89041
Nevada contractor's license number issued by the State Contractor's Board 17563A
Nevada driller's license number issued by the Division of Water Resources the on-site driller 1812
Signed _____
By driller performing actual drilling on site or contractor
Date JANUARY 16, 1998

Date started JAN. 6, 1998
Date completed JAN. 6, 1998

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>4</u>	<u>1/2</u>

