

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
 WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 69864
 Permit No. _____
 Basin 69

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33461

1. OWNER Charles Giordano ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS HCR 02 P.O.Box 362 8 miles south of 140 on bottle creek road
Winnemucca, NV 89445 State Route 140 Paradise Valley, NV
 2. LOCATION SW 1/4 SW 1/4 Sec. 15 T 40N N/S R 38E E Humboldt County
 PERMIT NO. N/A N/A no sub
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED 4. PROPOSED USE 5. WELL TYPE
 New Well Replace Recondition Domestic Irrigation Test Cable Rotary RVC
 Deepen Abandon Other Municipal/Industrial Monitor Stock Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
sand and gravel	no	0	15	15
clay sand and gravel	no	15	20	5
sand 1/2+ rock	no	20	90	70
3/4+ rock sand and gravel	no	90	110	20
sand and 1/2+ gravel	yes	110	140	30
1"+ rocks sand and gravel	yes	140	190	50
clay sand and gravel	maybe	190	235	45
large rock and gravel	yes	235	280	45

8. WELL CONSTRUCTION
 Depth Drilled 280 Feet Depth Cased 280 Feet
 HOLE DIAMETER (BIT SIZE)
10 5/8 Inches From 0 Feet To 280 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>10</u>	<u>.188</u>	<u>+1</u>	<u>280</u>

Perforations:
 Type perforation mill cut
 Size perforation 3/32
 From 280 feet to 240 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 140' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 280 feet to 140 feet

9. WATER LEVEL
 Static water level 70 feet below land surface
 Artesian flow 0 G.P.M. 0 P.S.I.
 Water temperature cool °F Quality high nitrates

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Fred Anderson Drilling, Inc.
 Contractor

Date started 1/28/97, 19____
 Date completed 2/5/97, 19____

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	
<u>0</u>		<u>1 hr.</u>	

Address 10760 Grass Valley Road
 Contractor
Winnemucca, NV 89445
 Nevada contractor's license number issued by the State Contractor's Board 021467
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1375
 Signed _____
 By driller performing actual drilling on-site or contractor
 Date _____