



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 13749

1. OWNER CALNEU PIPELINE ADDRESS AT WELL LOCATION SE CORNER OF
 MAILING ADDRESS 348 HOSPITALITY LANE SE100 HACIENDA AND VALLEY VIEW
SAN BERNARDINO, CA

2. LOCATION NW 1/4 SW 1/4 Sec. 29 T. 21 N. R. 61 E. CLARK County
 PERMIT NO. MO-2488 Issued by Water Resources Parcel No. 140-68-010 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other AUGER

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
FILL		0	2	2
SILTY SAND		2	13	11
CALICHE		13	16	3
SILTY SAND		16	24	8
SANDY CLAY		24	28	4
CALICHE		28	30	2
SANDY CLAY		30	38	8
CALICHE		38	39.5	1.5
SANDY CLAY		39.5	43	3.5
CLAYEY SAND		43	48	5
CALICHE		48	50.5	2.5
SANDY CLAY		50.5	65	14.5
CALICHE		65	66	1
SANDY CLAY		66	78	12
CLAYEY SAND		78	80	2

8. WELL CONSTRUCTION
 Depth Drilled 80 Feet Depth Cased 80 Feet

HOLE DIAMETER (BIT SIZE)
~~8~~ 8 Inches From 0 Feet To 80 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4.5</u>	<u>1.9</u>	<u>0.237</u>	<u>0</u>	<u>80</u>

Perforations:
 Type perforation FACTORY SLOT
 Size perforation 0.0201

From 30 feet to 80 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 0-45/45-48 BENTONITE Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 48 feet to 80 feet

RECEIVED
 NOV 01 1994
 Div. of Water Resources
 Branch Office - Las Vegas, NV

Date started SEPT 9, 1994
 Date completed SEPT 9, 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name THOMAS HIGHT Contractor
 Address 4670 SO. POLARIS AVE
LAS VEGAS NV 89103
 Nevada contractor's license number issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M1869
 Signed Tom Hight
 By driller performing actual drilling on site or contractor
 Date 10-27-94