

Log No. 70153

Permit No. \_\_\_\_\_

Basin \_\_\_\_\_

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16765

1. OWNER Las Vegas Sands ADDRESS AT WELL LOCATION Sands-Venetian project  
 MAILING ADDRESS 3355 Las Vegas Blvd. S.  
Las Vegas, Nevada 89109

2. LOCATION 1/4 W 1/4 Sec 16 T 21 N/S R 61 E Clark County  
 PERMIT NO. Permit DW-1065 162-16-301-001-001  
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE drinking water  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material                 | Water Strata | From | To | Thick-ness |
|--------------------------|--------------|------|----|------------|
| Abandon Wells To Depth   |              |      |    |            |
| Fill With 1 1/2 Yards Of |              |      |    |            |
| 9 sac Sand Cement Slurry |              | 15'  | 0  | 43'        |
| 17 Wells                 |              |      |    |            |
| Wells #19-25             |              |      |    |            |
| #27-36                   |              |      |    |            |
| <i>#28</i>               |              |      |    |            |

8. WELL CONSTRUCTION  
 Depth Drilled 43' Feet Depth Casd 8" Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
24" Inches 0 Feet 43 Feet  
 Inches Feet Feet  
 Inches Feet Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
|                    |                     |                         |             |           |

Perforations:  
 Type perforation \_\_\_\_\_  
 Size perforation \_\_\_\_\_  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 40" - 43'  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 151 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Allen Drilling Inc.  
 Contractor  
 Address 4847 S. Valley View  
Las Vegas, NEVADA 89103  
 Contractor

Nevada contractor's license number 18917  
 issued by the State Contractor's Board  
 Nevada driller's license number issued by the 1376  
 Division of Water Resources, the on-site driller  
 Signed Fred B. Allen  
 By driller performing actual drilling on site or contractor  
 Date 8-15-97

Date started July 17, 1997  
 Date completed July 25, 1997

7. WELL TEST DATA

| TEST METHOD:  | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |        |                               |              |
|   |        |                               |              |