

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16897

1. OWNER Eizman's Services Exter  
MAILING ADDRESS 350 Front Street  
Caliente, Nevada 89009

ADDRESS AT WELL LOCATION lot 8, 9, 10, 11 Block 13  
City of Caliente, Nevada

2. LOCATION 1/4 of 1/4 Sec. 8 T 41 N 67 E Lincoln  
PERMIT NO. MO-21664 3-089-02

County Lincoln  
Subdivision Name Caliente


3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other Sampling

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Hydro-punch

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<b>WELL # 6</b>				
On January 9 <sup>th</sup> and 10 <sup>th</sup> 1996, 13 sampling points were drilled to a depth of approximately 5 feet, the soils encountered were a blackish silty sand and a blackish sandy clay. A mud chip hydro-punch was then drilled to approximately 8 feet to obtain water sample. The sampling points were then abandoned by backfilling the sampling points with bentonite to approximately one foot below grade and then completed with concrete on surface fill as required per waiver MO 21664.				



8. WELL CONSTRUCTION  
Depth Drilled 8 Feet Depth Cased 0 Feet  
HOLE DIAMETER (BIT SIZE)  
From 6 Inches 0 Feet To 5 Feet  
1 Inches 5 Feet 8 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
N/A				

Perforations:  
Type perforation.....  
Size perforation.....  
From..... feet to..... feet  
From..... feet to..... feet  
From..... feet to..... feet  
From..... feet to..... feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal 7 1/2  Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
Gravel Packed:  Yes  No  
From..... feet to..... feet

9. WATER LEVEL  
Static water level 7 1/2 feet below land surface  
Artesian flow..... G.P.M..... P.S.I.  
Water temperature 60.1 °F Quality.....

Date started January 9, 1996  
Date completed January 10, 1996

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	N/A		

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Les Jones Contractor  
Address 7560 W. Sahara ste 101 Contractor  
Las Vegas, Nevada 89117  
Nevada contractor's license number N/A  
issued by the State Contractor's Board.  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1986  
Signed [Signature]  
By driller performing actual drilling on site or contractor  
Date 1-24-96