



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14870

1. OWNER Raymond & Roberta Federwisch ADDRESS AT WELL LOCATION 5575 W. Wigwam, Las Vegas, NEV.
 MAILING ADDRESS 1349 N. Highway 89, Chimo Valley AZ 86323

2. LOCATION SW 1/4 NE 1/4 Sec. 13 T. 22S N/S R. 60 E Clark County Clark
 PERMIT NO. 176-13-601-019 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Deepen
 Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Gravel		400	440	
Gravel & Water	xx	440	460	
Gravel		460	480	
Gravel & Water	xx	480	494	

8. WELL CONSTRUCTION
 Depth Drilled 494 Feet Depth Cased 494 Feet

HOLE DIAMETER (BIT SIZE)
 From To
7 7/8 Inches 400 Feet 494 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>5 1/2</u>	<u>1.64</u>	<u>.250</u>	<u>+1</u>	<u>494</u>

PVC well casing ASTM 480

Perforations:
 Type perforation Factory
 Size perforation .020 sieve
 From 414 feet to 474 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal N/A Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 322 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Vernon H. Dimick Contractor
 Address 5360 Bonita Vista Contractor
Las Vegas, Nev. 89129
 Nevada contractor's license number issued by the State Contractor's Board 10062
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552
 Signed V H Dimick
 By driller performing actual drilling on site or contractor
 Date 2-5-98

Date started 1/15/98 19____
 Date completed 1/17/98 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

