

WELL DRILLER'S REPORT

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **17392**

1. OWNER Unocal Corp

ADDRESS AT WELL LOCATION: 5860 W Charleston Blvd
C.V. N.V.

MAILING ADDRESS 376 S Valencia Ave
Brea, CA 92823

2. LOCATION SE 1/4 NE 1/4 Sec 36 T 36 R 60 E Clark County

PERMIT NO. 138-36-408-009

Issued by Water Resources

Parcel No.

Subdivision Name

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Recondition
 Other

4. Domestic
 Municipal/Industrial
 Irrigation
 Monitor
 Test
 Stock

5. WELL TYPE
 Cable
 Rotary
 RVC
 Air
 Other Auger

6. LITHOLOGIC LOG

Material	Water State	From	To	Thick-ness
<u>57 1/2 Sand w/ gravel</u>		<u>0</u>	<u>18</u>	<u>18</u>
<u>57 1/2 Clay / gravel</u>		<u>18</u>	<u>38</u>	<u>10</u>
<u>Clay w/ gravel</u>		<u>38</u>	<u>56</u>	<u>20</u>
<u>Clay</u>		<u>56</u>	<u>70</u>	<u>14</u>

8. WELL CONSTRUCTION
Depth Drilled: 70 Feet
HOLE DIAMETER (BIT SIZE)
8 Inches From 0 Feet To 70 Feet
0 Inches From 0 Feet To 70 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4 1/4</u>		<u>1/8</u>	<u>0</u>	<u>40</u>

Perforations:
Type perforation Factory Slotted
Size perforation 0.30
From 40 feet to 70 feet
From 0 feet to 0 feet
From 0 feet to 0 feet
From 0 feet to 0 feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
Depth of Seal 35
Placement Method: Pumped
 Poured
Gravel Packed: Yes No
From 37 feet to 70 feet

9. WATER LEVEL
Static water level 56 feet below land surface
Artesian flow 0 G.P.M. P.S.I.
Water temperature 9 F Quality 0

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge

Name: Weber Drilling Services Contractor

Address: 1210 Sharp Circle

N. Las Vegas NV 89030 Contractor

Nevada contractor's license number 38527

Nevada driller's license number issued by the State Contractor's Board: 2057

Division of Water Resources, the on-site driller

Signed: [Signature]
Date: 1-25-98

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift
G.P.M. Draw Down (Feet Below Static) Time (Hours)

Date started 1-27-98
Date completed 1-27-98