

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 36267

1. OWNER Hearthside Homes ADDRESS AT WELL LOCATION Big Lake
 MAILING ADDRESS GARDNERVILLE, NV

2. LOCATION SE 1/4 SW 1/4 Sec. 13 T. 12 N/S R. 20 E Douglas County
 PERMIT NO. 29-441-21 Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Fill Dirt		0	6	6
Clay & Cobbles		6	13	7
Sandy Clay		13	37	24
CLAY		37	49	12
Sandy Clay		49	58	9
Boulders & Cobbles	✓	58	236	178
Med. GRAVEL	✓	236	260	24

8. WELL CONSTRUCTION
 Depth Drilled 260 Feet Depth Cased 260 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 3/8 Inches To 0 Feet
 From 9 7/8 Inches To 60 Feet
 From 60 Inches To 260 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 7/8	13	.188	+2	260

Perforations:
 Type perforation Factory Mill
 Size perforation 18 x 4 1/2 Row
 From 240 feet to 260 feet

Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal 55 Cement Grout
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 55 feet to 260 feet

9. WATER LEVEL
 Static water level 157 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 60.1 °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Eldco Exploration, Inc Contractor
 Address 7780 Curry Rd Fallon NV Contractor
 Nevada contractor's license number issued by the State Contractor's Board 27673 A
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1586
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date Jan 28 1998

Date started Jan 19 1998
 Date completed Jan 28 1998

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>+25</u>		<u>1 hr</u>

RECEIVED
 98 FEB 18 PM 12:01
 STATE ENGINEERING OFFICE