

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15349

1. OWNER Hanford B. Lattin ADDRESS AT WELL LOCATION Oakridge St. Pahrump, NV 89001
MAILING ADDRESS Pahrump, NV 89001

2. LOCATION NW 1/4 NE 1/4 Sec. 36 T. 20S N/S R. 53E E. NUP County _____
PERMIT NO. 41-021-24 Parcel No. N/A Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Red Clay		0	5	
Brown Clay		5	9	
grey clay		9	21	
Caliche		21	23	
grey clay	X	23	55	
grey clay	X	55	90	
Caliche	X	90	94	
brown clay	X	94	140	

8. WELL CONSTRUCTION
Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
From 12 Inches To 0 Feet 140 Feet
Inches _____ Feet _____ Feet
Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>12</u>	<u>17</u>	<u>.188</u>	<u>0</u>	<u>140</u>

Perforations:
Type perforation Factory Saw 7/8 x 5
Size perforation _____
From _____ feet to _____ feet
From _____ feet to _____ feet
From 120 feet to 140 feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement
Depth of Seal 50' Cement Grout
Placement Method: Pumped Poured Concrete Grout

Gravel Packed: Yes No
From 50 feet to 140 feet

9. WATER LEVEL
Static water level 80' feet below land surface
Artesian flow _____ G.P.M. P.S.I.
Water temperature Cold °F Quality good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Ramp Water Well Service Contractor
Address P.O. Box 3392 Pahrump, NV 89001 Contractor
Nevada contractor's license number 0035901 issued by the State Contractor's Board.
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1916
Signed Harry Jenkins
By driller performing actual drilling on site or contractor
Date Feb. 24, 1998

Date started 1-1-98, 19____
Date completed 1-3-98, 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30</u>	<u>0</u>	<u>1/2</u>

RECEIVED
MAR 11 1998
DCNR/DWR
LAS VEGAS OFFICE

