


STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
 Log No. **70749**  
 Permit No. \_\_\_\_\_  
 Basin **162**



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340.

NOTICE OF INTENT NO. **17342**

1. OWNER **Mike & Michelene Griffin** ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS **981 W. Lefner** **891 W. Lefner**  
**Pahrump** , **NV 89048**

2. LOCATION **NW** 1/4 **NW** 1/4 Sec. **28** T **19S** N/S R **53E** E **Nye** County  
 PERMIT NO. **29-872-01** **Bell Vista**  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED 4. PROPOSED USE 5. WELL TYPE  
 New Well  Replace  Recondition  Domestic  Irrigation  Test  Cable  Rotary  RVC  
 Deepen  Abandon  Other \_\_\_\_\_  Municipal/Industrial  Monitor  Stock  Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material             | Water Strata | From | To  | Thickness |
|----------------------|--------------|------|-----|-----------|
| brown clay           |              | 0    | 20  | 20        |
| brown calache        |              | 20   | 28  | 8         |
| brown calache        |              | 28   | 43  | 15        |
| brown calache        |              | 43   | 69  | 26        |
| brown calache        |              | 69   | 75  | 6         |
| brown calache        | x            | 75   | 78  | 3         |
| brown clay           | x            | 78   | 84  | 6         |
| brown calache/gravel | x            | 84   | 93  | 9         |
| brown calache/gravel | x            | 93   | 99  | 6         |
| brown calache/gravel | x            | 99   | 110 | 11        |
| brown calache/gravel | x            | 110  | 125 | 15        |
| brown calache/gravel | x            | 125  | 128 | 3         |
| brown calache/gravel | x            | 128  | 140 | 12        |

8. WELL CONSTRUCTION  
 Depth Drilled **140** Feet Depth Cased **140** Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet **140** Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 6 5/8              | 3.7                 | .280                    | 0           | 140       |

Perforations:  
 Type perforation **SAW CUT**  
 Size perforation **.188**  
 From **100** feet to **140** feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal **50**  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From **50** feet to **140** feet

9. WATER LEVEL  
 Static water level **75** feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature **cold** °F Quality **good**

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **Strickland Construction Co., Inc.** Contractor  
 Address **2301 Winery Road, Suite 2** Contractor  
**Pahrump, NV 89048**  
 Nevada contractor's license number issued by the State Contractor's Board **40277**  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller **2086**  
 Signed *Barry Strickland*  
 By driller performing actual drilling on-site or contractor  
 Date **3-17-98**



Date started **3/10/98**, 19\_\_\_\_  
 Date completed **3/10/98**, 19\_\_\_\_

7. WELL TEST DATA

| TEST METHOD:   | TEST METHOD: |                               | Time (Hours) |
|--|--------------|-------------------------------|--------------|
|  | G.P.M.       | Draw Down (Feet Below Static) |              |
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift | <b>.5</b>    | <b>N/A</b>                    | <b>.50</b>   |