


STATE OF NEVADA  
 DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 71367

Permit No. 162

Basin 162



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 12736

1. OWNER Beverly Franklin ADDRESS AT WELL LOCATION 5920 Doubletree  
 MAILING ADDRESS 5920 Doubletree  
Pahrump, NV 89048

2. LOCATION SE 1/4 SE 1/4 Sec. 16 T 21S N/S R 54E E Nye County  
 PERMIT NO. 43-071-17 Issued by Water Resources Parcel No. Subdivision Name Cottonwoods at Hafen Ranch

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>brown sandy loam</u>		<u>0</u>	<u>8</u>	<u>8</u>
<u>brown sandy loam,</u>		<u>8</u>	<u>21</u>	<u>13</u>
<u>brown sandy loam</u>		<u>21</u>	<u>31</u>	<u>10</u>
<u>brown calache and rock</u>		<u>31</u>	<u>52</u>	<u>21</u>
<u>brown calache &amp; rock</u>		<u>52</u>	<u>71</u>	<u>19</u>
<u>brown calache and gravel</u>		<u>71</u>	<u>85</u>	<u>14</u>
<u>brown sandy loam</u>	<u>x</u>	<u>85</u>	<u>105</u>	<u>20</u>
<u>brown sandy loam</u>	<u>x</u>	<u>105</u>	<u>128</u>	<u>23</u>
<u>brown calache</u>	<u>x</u>	<u>128</u>	<u>140</u>	<u>12</u>

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
11 Inches 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>3.7</u>	<u>.280</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation saw cut  
 Size perforation .188

From 100 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 85 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Strickland Construction Co., Inc. Contractor  
 Address 2301 Winery Road, Suite 2 Contractor  
Pahrump, NV 89048

Nevada contractor's license number issued by the State Contractor's Board 40277  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086

Signed [Signature]  
 By driller performing actual drilling on-site or contractor  
 Date 5.20.98

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>.5</u>	<u>na</u>	<u>.50</u>