



WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 35045

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

1. OWNER Duane Boggio
 MAILING ADDRESS P.O. Box 34
Paradise Valley, NV 89426

ADDRESS AT WELL LOCATION
200 S. Main Paradise Valley, NV

2. LOCATION NW 1/4 SW 1/4 Sec. 25 T 42N N/S R 39E E Humboldt County
 PERMIT NO. 04-531-20
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay		0	10	10
Gravel		10	38	28
Clay		38	44	6
Gravel & cobbles		44	92	48
Clay		92	106	104
Sand & gravel	x	106	130	24

8. WELL CONSTRUCTION
 Depth Drilled 130 Feet Depth Cased 130 Feet

HOLE DIAMETER (BIT SIZE)
 From 12 1/4 Inches To 0 Feet 130 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8		.188	+1	130

Perforations:
 Type perforation Mill slot
 Size perforation 1/8 x 3

From 110 feet to 130 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 130 feet

9. WATER LEVEL
 Static water level 10 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cool °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Humboldt Drilling & Pump Co., Inc. Contractor
 Address 4675 W. Winnemucca Blvd Contractor
Winnemucca, NV 89445
 Nevada contractor's license number issued by the State Contractor's Board 015234
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1562
 Signed [Signature]
 By driller performing actual drilling on-site or contractor
 Date 11-4-97

Date started 10/29/97, 19
 Date completed 10/31/97, 19

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>25</u>		<u>2.5 hrs.</u>

RECEIVED
 97 NOV - 5 AM 10:56
 STATE ENGINEERING OFFICE