

#2
 STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 71666
 Permit No. 105
 Basin

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 36982

1. OWNER H & C HERZ ADDRESS AT WELL LOCATION 153 TAMBOURINE RANCHA RD
 MAILING ADDRESS Box 1000 GARDNERVILLE, NV
MINDEN, NV 89423
 2. LOCATION NW 1/4 SE 1/4 Sec 4 T. 12 S. R. 19 E. DOUGLAS County
 PERMIT NO. 58906/19 041 25
 Issued by Water Resources 6/2/85 Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
GLACIAL OUTWASH REWORKED		0	120	120
ALTERED GRANODIORITE		120	280	160
FRACTURED, ALTERED DC	X	280	390	

8. WELL CONSTRUCTION
 Depth Drilled 390 Feet Depth Cased 390 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
14 Inches 0 Feet 101 Feet
12 1/4 Inches 101 Feet 390 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 7/8</u>		<u>.188</u>	<u>+2</u>	<u>390</u>

Perforations:
 Type perforation SAWCUT
 Size perforation 3x3/32
 From 330 feet to 390 feet
 From 290 feet to 310 feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 100 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 100 feet to 390 feet

9. WATER LEVEL
 Static water level 215 feet below land surface
 Artesian flow No G.P.M. P.S.I.
 Water temperature Cold °F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name NEVADA DRILLING, INC Contractor
 Address 75 LEWERS CRK RD Contractor
CARSON CITY, NV 89704
 Nevada contractor's license number issued by the State Contractor's Board 13697A
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1790
 Signed Joe Keisel
 By driller performing actual drilling on site or contractor
 Date

Date started 10/2 1997
 Date completed 10/7 1997

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>14-15</u>	<u>10</u>	<u>4 Hrs</u>

RECEIVED
 98 APR -9 AM 11:07
 STATE ENGINEERS OFFICE