



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39300

1. OWNER Adobe Heights, Inc. ADDRESS AT WELL LOCATION North side of Adobe Heights Road
 MAILING ADDRESS P.O. Box 7316
Incline Village, NV 89452

2. LOCATION SE 1/4 NW 1/4 Sec 1 T 34N N/S R 54 E Elko County
 PERMIT NO. N/A 5-510-07 Special Lands
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Top Soil		0	2	2
Clay		2	9	7
Gravel & Sand		9	15	6
Clay		15	85	70
Grey Green Siltstone		85	260	175
Grey Siltstone	X	260	280	20
Dk. Green Siltstone		280	380	100
Reddish Green Siltstone		380	420	40
Dk. Green/Blk. Siltstone	X	420	680	260

8. WELL CONSTRUCTION
 Depth Drilled 680 Feet Depth Cased 680 Feet

HOLE DIAMETER (BIT SIZE)
 From 10-5/8 Inches To 0 Feet 680 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6-5/8	13	.188	+1	660

Perforations: Mill Slot
 Type perforation
 Size perforation 3/6 x 3"
 From 660 feet to 680 feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 680 feet

9. WATER LEVEL
 Static water level 24.3 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Hackworth Drilling, Inc.
 Address P. O. Box 850
Elko, NV 89803
 Nevada contractor's license number 020582
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the 1395
 Division of Water Resources, the on-site driller.
 Signed George M. Adkins
 By driller performing actual drilling on site or contractor
 Date 5/12/98

Date started April 23, 1998
 Date completed May 4, 1998

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
15	N/A	10

RECEIVED
 98 MAY 26 AM 11:59
 STATE ENGINEERS OFFICE