

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
 WELL DRILLER'S REPORT

OFFICE USE ONLY  
 Log No. **71819**  
 Permit No. \_\_\_\_\_  
 Basin **162**

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **18039**

1. OWNER **Strickland Construction Co., Inc.** ADDRESS AT WELL LOCATION **3780 S. Tahachapi**  
 MAILING ADDRESS **3780 S. Tahachapi Pahrump, NV 89048**

2. LOCATION **NE** 1/4 **SW** 1/4 Sec. **31** T **20S** N/S R **54E** E **Nye** County  
 PERMIT NO. **41-232-01** Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name **Calvada Valley**

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown sandy loam		0	24	24
brown calache		24	28	4
brown calache		28	44	16
See next line		44	68	24
brown sandy loam & strings of Calache				
brown calache	x	68	79	11
brown calache	x	79	101	22
beige clay	x	101	115	14
cream clay	x	115	130	15
light brown clay	x	130	140	10

8. WELL CONSTRUCTION  
 Depth Drilled **140** Feet Depth Cased **140** Feet

HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
**11** Inches **0** Feet **140** Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet


CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<b>6 5/8</b>	<b>3.7</b>	<b>.280</b>	<b>0</b>	<b>140</b>

Perforations:  
 Type perforation **Saw Cut**  
 Size perforation **.188**  
 From **100** feet to **140** feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal **50**  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From **50** feet to **140** feet



Date started **7/7/98**, 19\_\_\_\_  
 Date completed **7/7/98**, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	TEST METHOD:		Time (Hours)
	G.P.M.	Draw Down (Feet Below Static)	
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<b>.5</b>	<b>na</b>	<b>.50</b>

9. WATER LEVEL  
 Static water level **55** feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature **cold** °F Quality **good**

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **Strickland Construction Co., Inc.** Contractor  
 Address **2301 Winery Road, Suite 2** Contractor  
**Pahrump, NV 89048**  
 Nevada contractor's license number issued by the State Contractor's Board **40277**  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller **2086**  
 Signed *[Signature]*  
 By driller performing actual drilling on-site or contractor  
 Date **7-9-98**

