

OFFICE USE ONLY  
 Log No. 7839  
 Permit No. 101  
 Basin

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39,269

1. OWNER Paul Pflimlin ADDRESS AT WELL LOCATION SAME  
 MAILING ADDRESS 505 Hunter Pkwy  
Fallon Nev  
 2. LOCATION N1E 1/4 D.E 1/4 Sec. 30 T. 19 40'S R. 22'E Churchill County  
 PERMIT NO. 008-313-25 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay		0	10'	10'
SAND		10	90'	80'
CLAY		90	100'	10'
SAND		100	120'	20'

8. WELL CONSTRUCTION  
 Depth Drilled 120' Feet Depth Cased 120' Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
10" Inches 0 Feet 120' Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6"	18	3/16	0	120

Perforations:  
 Type perforation 5/16"  
 Size perforation 1/8" x 3"  
 From 115' feet to 120' feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 100'  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 115' feet to 120' feet

9. WATER LEVEL  
 Static water level 9' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature COLD °F Quality GOOD

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name FARIS Drilling Contractor  
 Address 1185 Pine Fallon Nev Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 43145  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2012  
 Signed [Signature] By driller performing actual drilling on site or contractor  
 Date 6-15-98

Date started 5-27, 1998  
 Date completed 5-28, 1998

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Air Lift	<u>33</u>	<u>15'</u>	<u>4 HRS</u>