

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15611

1. OWNER Southwest Communities ADDRESS AT WELL LOCATION Bonanza Plain Ave. @ Colt Arms St.  
 MAILING ADDRESS 500 N. Rainbow #314  
W NV 89107  
 2. LOCATION SE 1/4 NE 1/4 Sec. 35 T. 21 N. S. R. 62 Clark County  
 PERMIT NO. 161-35-614-052 South Valley Ranch Subdivision Name  
 Issued by Water Resources Parcel No.

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG MW-4

Material	Water Strata	From	To	Thick-ness
Fill - sidewalk over top		0	3	
Caliche		3	6	
SILTY CLAY - red	Y	6	18	
/				

8. WELL CONSTRUCTION  
 Depth Drilled 18 Feet Depth Cased 17.5 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 5 1/8 Inches To 18 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2	PVC	sch 40	0	17.5

 Perforations:  
 Type perforation slotted screen  
 Size perforation .010 inch  
 From 2.5 feet to 17.5 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 2.5  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 2.5 feet to 18 feet

Date started 6/24 1998  
 Date completed 6/24 1998

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
<u>N/A</u>			

9. WATER LEVEL  
 Static water level 7.54 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Tim Hen do Terracon - Thomas Beall Contractor  
 Address 4343 S. Polaris Contractor  
W NV 89103  
 Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 11944  
 Signed Thomas A. Beall  
 By driller performing actual drilling on site or contractor  
 Date 7/2/98