


STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
 Log No. 72156  
 Permit No. \_\_\_\_\_  
 Basin 162



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17741

1. OWNER Louis and Lois Boivin  
 MAILING ADDRESS 5921 Doubletree Pahrump, NV 89048  
 ADDRESS AT WELL LOCATION 5921 Doubletree

2. LOCATION SE 1/4 SE 1/4 Sec. 16 T 21S N/S R 54E E Nye County  
 PERMIT NO. 43-101-09 Parcel No. \_\_\_\_\_  
 Issued by Water Resources \_\_\_\_\_ Subdivision Name Cottonwoods at Hafen Ranch

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown clay</u>		<u>0</u>	<u>18</u>	<u>18</u>
<u>brown clay</u>		<u>18</u>	<u>28</u>	<u>10</u>
<u>brown clay</u>		<u>28</u>	<u>45</u>	<u>17</u>
<u>See next line</u>		<u>45</u>	<u>70</u>	<u>25</u>
<u>brown calache rock and gravel</u>				
<u>See next line</u>		<u>70</u>	<u>79</u>	<u>9</u>
<u>brown calache rock and gravel</u>				
<u>light brown calache</u>		<u>79</u>	<u>90</u>	<u>11</u>
<u>See next line</u>		<u>90</u>	<u>104</u>	<u>14</u>
<u>brown calache rock and gravel</u>				
<u>See next line</u>	<u>x</u>	<u>104</u>	<u>127</u>	<u>23</u>
<u>brown calache rock and gravel</u>				
<u>See next line</u>	<u>x</u>	<u>127</u>	<u>140</u>	<u>13</u>
<u>brown calache rock and gravel</u>				

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
11 Inches 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>3.7</u>	<u>.280</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation sawcut  
 Size perforation .188

From 110 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 104 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cold °F Quality good

Date started 7/14/98, 19\_\_\_\_  
 Date completed 7/14/98, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>.5</u>	<u>na</u>	<u>.50</u>

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Strickland Construction Co., Inc. Contractor  
 Address 2301 Winery Road, Suite 2 Contractor  
Pahrump, NV 89048

Nevada contractor's license number issued by the State Contractor's Board 40277  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086

Signed [Signature]  
 By driller performing actual drilling on-site or contractor  
 Date 7.17.98

