

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17774

1. OWNER JOSEPH BARTKOVICH ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 4801 CHEYENNE \_\_\_\_\_  
PAHRUMP, NV 89048 \_\_\_\_\_  
 2. LOCATION NW 1/4 N 1/4 Sec 7 T 16 N 51 E NYE County \_\_\_\_\_  
 PERMIT NO. 21-421-27 Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_  
Issued by Water Resources

3. WORK PERFORMED  New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock \_\_\_\_\_  
 5. WELL TYPE  Cable  Rotary  RVC  Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material                | Water Strata | From | To  | Thickness |
|-------------------------|--------------|------|-----|-----------|
| TOP SOIL                |              | 0    | 2   | 2         |
| SANDSTONE & GRAVEL      |              | 2    | 25  | 23        |
| GRAVEL & CLAY           |              | 25   | 105 | 80        |
| SAND & GRAVEL           |              | 105  | 118 | 13XX      |
| PURPLE QUARTZ (LG BLD.) |              | 118  | 120 | 2         |
| SAND & GRAVEL           |              | 120  | 140 | 20        |
| BOTTOM OF WELL          |              |      |     |           |

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
10 1/2 Inches 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches)               | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|----------------------------------|---------------------|-------------------------|-------------|-----------|
| 6" PVC                           |                     |                         | 0           | 140       |
| SURFACE PROTECTIVE CASING        |                     |                         |             |           |
| 6' OF 8" STEEL CASING .1808 WALL |                     |                         |             |           |

Perforations:  
 Type perforation MACHINED  
 Size perforation 3" X 1/8" EVERY 12"  
 From 100 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout  
 Depth of Seal 50'  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 85 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name COOK DRILLING Contractor  
HC69 BOX 452  
 Address \_\_\_\_\_ Contractor  
AMARGOSA VALLEY, NV 89020  
 Nevada contractor's license number issued by the State Contractor's Board 5376A  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 830  
 Signed Dave Cook  
 By driller performing actual drilling on site or contractor  
 Date 08-05-98

Date started AUGUST 3, 1998, 19\_\_\_\_\_  
 Date completed AUGUST 5, 1998, 19\_\_\_\_\_

7. WELL TEST DATA

| TEST METHOD:  | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |

RECEIVED  
 98 AUG 10 AM 11:12  
 STATE ENGINEER'S OFFICE

AUG 19 1998

