



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 18047

1. OWNER Judy & Bernie Harris ADDRESS AT WELL LOCATION 2710 S. Zephyr
 MAILING ADDRESS 2710 S. Zephyr
Pahrump, NV 89048

2. LOCATION NW 1/4 SW 1/4 Sec. 29 T 20S N/S R 53E E Nye County
 PERMIT NO. 40-24-09 Calvada Valley Subdivision Name

Issued by Water Resources Parcel No. _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|-------------------------|--------------|------------|------------|-----------|
| <u>brown clay</u> | | <u>0</u> | <u>26</u> | <u>26</u> |
| <u>grey clay</u> | | <u>26</u> | <u>59</u> | <u>33</u> |
| <u>grey clay</u> | <u>x</u> | <u>59</u> | <u>74</u> | <u>15</u> |
| <u>light brown clay</u> | <u>x</u> | <u>74</u> | <u>89</u> | <u>15</u> |
| <u>light brown clay</u> | <u>x</u> | <u>89</u> | <u>102</u> | <u>13</u> |
| <u>brown clay</u> | <u>x</u> | <u>102</u> | <u>118</u> | <u>16</u> |
| <u>brown clay</u> | <u>x</u> | <u>118</u> | <u>140</u> | <u>22</u> |

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From 11 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 5/8</u> | <u>3.7</u> | <u>.280</u> | <u>0</u> | <u>140</u> |

Perforations:
 Type perforation saw cut
 Size perforation .188

From 110 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50
 Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 59 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Strickland Construction Co., Inc. Contractor
 Address 2301 Winery Road, Suite 2 Contractor
Pahrump, NV 89048

Nevada contractor's license number issued by the State Contractor's Board 40277
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086

Signed Jerry Strickland
 By driller performing actual drilling on-site or contractor
 Date 8-12-98

Date started 8/4/98, 19____
 Date completed 8/4/98, 19____

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--|-----------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift | <u>.5</u> | <u>na</u> | <u>.50</u> |

