

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17284

1. OWNER Serps Family Ltd. Partnership ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS _____ 4231 E. Turner Blvd.

2. LOCATION NW 1/4 NW 1/4 Sec 29 T 21-S N/S R 54 E Nye County _____
 PERMIT NO. 45-321-09 Green Saddle Ranch
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Brown clay		4	17	13
Limestone		17	25	8
Brown clay/caliche		25	38	13
Brown clay		38	65	27
Brown clay/caliche	x	65	86	21
Limestone		86	91	5
Brown clay		91	105	14
Brown clay/caliche	x	105	140	35

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:
 Type perforation Torch Cut
 Size perforation 1/2" width 8" long
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 64 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Jim Pike Well Drilling, LLC Contractor
 Address P.O. Box 55 Contractor
Pahrump, NV 89041
 Nevada contractor's license number 17563A
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the 1812
 Division of Water Resources, the on-site driller.
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date September 4, 1998

Date started August 31, 1998
 Date completed August 31, 1998

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	4	1/4

