

Log No. 79211
 Permit No. 87
 Basin

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 44101
NW-2

1. OWNER Washoe Keystone Partnership ADDRESS AT WELL LOCATION 1001 W 4th Street, Reno, NV
 MAILING ADDRESS 1155 W 7th Street #225 Reno, NV 89503

2. LOCATION NE 1/4 SE 1/4 Sec. 19 T. 19 N. R. 19 E. Washoe County
 PERMIT NO. N/A Parcel No. 06-222-23 Subdivision Name N/A

3. MW-2 WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|---|--------------|------|------|------------|
| CONCRETE SLAB | | 0.0 | 0.2 | 0.2 |
| COBBLES & LG. GRAVELS IN CLAYEY SAND MATRIX VERY DENSE SLIGHTLY MOIST | | 0.2 | 5.2 | 4.8 |
| GRAY BROWN CLAY (GM) VERY STIFF MOIST | | 5.2 | 20.2 | 20.2 |
| BE SILTY GRAVELS (GM) W/ SAND + COBBLES VERY DENSE MOIST | | 25.2 | 30.5 | 5.3 |
| WATER LEVEL | | 26.2 | | |

8. WELL CONSTRUCTION
 Depth Drilled 30.2 Feet Depth Cased 30.5 Feet

HOLE DIAMETER (BIT SIZE)
 From 7 7/8 Inches To 8 1/2 Feet
 Inches Feet Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 2.375 | 0.70 | 0.503 | 20.5 | 0.0 |

Perforations:
 Type perforation slotted
 Size perforation 0.020
 From 30.2 feet to 20.2 feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 14.2 - 0.5 ft Neat Cement
 Placement Method: Pumped Cement Grout
 Poured (16.5 - 14.5) Concrete Grout
sand #12
 Gravel Packed: Yes No
 From 30.2 feet to 16.5 feet

9. WATER LEVEL
 Static water level 26.2 feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature °F Quality

Date started Feb 15, 2000
 Date completed Feb 15, 2000

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| | | |
| | | |
| | | |
| | | |

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Dale Lehman Contractor
 Address Pezoneella Assoc. Contractor
520 Edison Way, Reno, NV 89502
 Nevada contractor's license number issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1976
 Signed Dale Lehman
 By driller performing actual drilling on site or contractor
 Date 2/16/00