

OFFICE USE ONLY
 Log No. 72912
 Permit No. 48
 Basin I
3798
3725

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. _____

1. OWNER Charles Maribuch ADDRESS AT WELL LOCATION Lot 6
 MAILING ADDRESS 21KO NW 89802 Block 24 Ryndon NV
 2. LOCATION SE 1/4 SE 1/4 Sec 15 T 32 N 55 E 21KO County
 PERMIT NO. _____ MAR unit #1 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
TOP soil		0	2	2
sand clay		2	67	65
clay		67	98	21
clay sand		98	107	9
gravel sand		107	122	15
clay		122	125	3

8. WELL CONSTRUCTION
 Depth Drilled 125 Feet Depth Cased 125 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To _____ Feet
 _____ Inches _____ Feet
 _____ Inches _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>		<u>188</u>	<u>0</u>	<u>125</u>

Perforations:
 Type perforation for slot
 Size perforation 1/2 x 6
 From 100 feet to 120 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 125 feet

9. WATER LEVEL
 Static water level 119 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Rockwell Drilling Contractor
 Address P.O. Box 6000 Contractor
21KO NW 89802
 Nevada contractor's license number issued by the State Contractor's Board 0030630
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1438
 Signed Steve Bennett
 By driller performing actual drilling on site or contractor
 Date July 18-98

Date started July 18 1998
 Date completed July 18 1998

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20+</u>		<u>2</u>

RECEIVED
 28 AUG - 6 AM 10:46
 STATE ENGINEERS OFFICE